

WEST VIRGINIA
SEPTIC TANK INSPECTION FORM

Clay Co. Health Department Installation Permit No. SS-08-91-06
Name of Owner Allen Nash

Address Rt 2 Box 22 Maysel, WV

Property Address Horse Fork of Sept FK of Sandy 3mi to U^{co} 1160
↓ Rt 36

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served Mobil Home No. Water Closets 1

Lot Size sq. ft. Area suitable for sewage disposal installation sq. ft.

Source of Water Supply Well No. Lavatories

No. Bedrooms 2 No. Showers or Tubs 1 No. Baths 1

No. Garbage Grinders 0 No. Automatic Washers ?

SEPTIC TANK

Material Concrete Length x Width x Depth = cubic feet

Liquid Depth ft. Liquid Capacity 1000 gal.

Distance to: Dwelling 75' Water Supply 75' Nearest Property Line 50'

SOIL ABSORPTION SYSTEM

Type Drain Line Material SB-2 Gravel-less Pipe Trench Width Inches

Trench Depth Inches Total Absorption area in Trench Bottom 400 sq. ft.
140' lin Feet

Diameter of Drain Line 10 Inches Type Filter Media

No. of Drain Lines Depth Filter Media Under Drain Line Inches

Length of Each Line 140' lin ft. Depth Filter Media Over Drain Line in.

Distance of Disposal Field to: (a) Dwelling 100'

(b) Water Supply 95'-100' (c) Nearest Property Line 10'

An inspection of the septic tank system described herein disclosed that said system (MEETS, DOES NOT MEET) the minimum standards established by the West Virginia State Department of Health.

9-7-90
Date

Roger A. Hanna
Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

Mobil Home

88211

Slope

95' - 100'

ST

Level

140' Gravelless Pipe

SB 2
10' PL

35300V Fork

30'

